

Project: 1297885
Des. No: 1297885
County: Monroe
Road:
Parcel: I-69 Section 5
60

Name: 60 Entry
North: 514538.0430' East: 1268802.1300'
Course: N00° 09' 59.17"E Length: 693.888'

North: 515231.8462' East: 1268800.1451'

Name: 60 Fee
North: 515231.8463' East: 1268800.1146'

Segment #1 : Line

Course: N89° 28' 13.96"W Length: 76.525'
North: 515232.5534' East: 1268723.5929'

Segment #2 : Line

Course: N10° 40' 17.70"W Length: 37.268'
North: 515269.1769' East: 1268716.6916'

Segment #3 : Line

Course: N09° 16' 25.31"E Length: 64.181'
North: 515332.5190' East: 1268727.0344'

Segment #4 : Line

Course: S89° 28' 13.96"E Length: 72.793'
North: 515331.8464' East: 1268799.8243'

Segment #5 : Line

Course: S00° 09' 59.17"E Length: 100.000'
North: 515231.8468' East: 1268800.1148'

Perimeter: 350.766' Area: 0.181 ac
Error Closure: 0.0005

Error North: 0.00049 Course: N22° 22' 27.03"E
East: 0.00020

Precision 1: 701534.000

Name: 60B Temp Entry

North: 514538.0430' East: 1268802.1300'

DISTANCE - PRECISION = 3

DIRECTION - DIRECTION = SHORTEST

COORDINATE - PRECISION = 4

DIRECTION - FORMAT - SPEED